18	Supplying and fixing of porcelain fuse channel with cut-out on existing / new wooden panel using nec nuts, bolts and washers etc., complete.
19	KSRB 2-2.2: Earthwork excavation for foundation of buildings, water supply, sanitary lines and ele conduits either in pits or in trenches 1.5m and above in width, **in hard soil** not exceedi 1.5 m. in including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specificatior
20	Providing and installing at site work PVC pipes including cost of pipes and specials labour inc lowering into trenches layingy true to line level and perfect linking at joints leak proof including join apprvced type with all labour and lift charges handling charges including encasign the piep aroun depth not less than 15cms with gravel or selected earth available from the excavation et.c,
21	Refilling avaialbe earth around pipe lines calbes in layers not exceeding 20cms in depth compactin deposited layer by ramming after watering with lead upt 50m and lift upto 1.5 including cost of all compelte as per specificaiton
22	Transporation of pumping machineries compelte as per specificaiton.
23	Erection of pumping machineries compete as per specificaiton.
24	KRIDL CHA

CERTIFICATE

1 This is to certify that the contractor has completed the work satisfactorily.

2 The contractor has cleared the debries from the work sport

3 The contractor has used his own vehicles for the coveying the debries.

4 There are no departmental issues for the above work